0010266205, San Francisco, CA

SFO Terminal 2

LEED BD+C: New Construction (v2.2)

GOLD, AWARDED OCT 2011

SUSTAINABLE SITES — AWARDED: 5 / 14

SSc1	Site selection	1 / 1
SSc2	Development density and community connectivity	0 / 1
SSc3	Brownfield redevelopment	1 / 1
SSc4.1	Alternative transportation - public transportation access	1 / 1
SSc4.2	Alternative transportation - bicycle storage and changing rooms	0 / 1
SSc4.3	Alternative transportation - low emitting and fuel efficient vehicles	1 / 1
SSc4.4	Alternative transportation - parking capacity	1 / 1
SSc5.1	Site development - protect or restore habitat	0 / 1
SSc5.2	Site development - maximize open space	0 / 1
SSc6.1	Stormwater design - quantity control	0 / 1
SSc6.2	Stormwater design - quality control	0 / 1
SSc7.1	Heat island effect - non-roof	0 / 1
SSc7.2	Heat island effect - roof	0 / 1
SSc8	Light pollution reduction	0 / 1

WATER EFFICIENCY — AWARDED: 4 / 5

WEc1.1	Water efficient landscaping - reduce by 50%	1 / 1
WEc1.2	Water efficient landscaping - no potable water use or no irrigation	1 / 1
WEc2	Innovative wastewater technologies	0 / 1
WEc3.1	Water use reduction - 20% reduction	1 / 1
WEc3.2	Water use reduction - 30% reduction	1 / 1

ENERGY & ATMOSPHERE — AWARDED: 15 / 17

EAc1	Optimize energy performance	8 / 10
EAc2	On-site renewable energy	3 / 3
EAc3	Enhanced commissioning	1 / 1
EAc4	Enhanced refrigerant Mgmt	1 / 1
EAc5	Measurement and verification	1 / 1
EAc6	Green power	1 / 1

MATERIAL & RESOURCES — AWARDED: 5 / 13

MRc1.1	Building reuse - maintain 75% of existing walls, floors & roof	0 / 1
MRc1.2	Building reuse - maintain 95% of existing walls, floors & roof	0 / 1
MRc1.3	Building reuse - maintain 50% of interior non-structural elements	0 / 1
MRc2.1	Construction waste Mgmt - divert 50% from disposal	1 / 1
MRc2.2	Construction waste Mgmt - divert 75% from disposal	1 / 1
MRc3.1	Materials reuse - 5%	0 / 1

MATERIAL & RESOURCES — CONTINUED

MRc3.2	Materials reuse - 10%	0 / 1
MRc4.1	Recycled content - 10% (post-consumer + 1/2 pre-consumer)	2 / 1
MRc4.2	Recycled content - 20% (post-consumer + 1/2 pre-consumer)	0 / 1
MRc5.1	Regional materials - 10% extracted, processed and manufactured regionally	0 / 1
MRc5.2	Regional materials - 20% extracted, processed and manufactured regionally	0 / 1
MRc6	Rapidly renewable materials	0 / 1
MRc7	Certified wood	1 / 1

INDOOR ENVIRONMENTAL QUALITY — AWARDED: 9 / 15

EQc1	Outdoor air delivery monitoring	1 / 1
EQc2	Increased ventilation	1 / 1
EQc3.1	Construction IAQ Mgmt plan - during construction	1 / 1
EQc3.2	Construction IAQ Mgmt plan - before occupancy	0 / 1
EQc4.1	Low-emitting materials - adhesives and sealants	1 / 1
EQc4.2	Low-emitting materials - paints and coatings	1 / 1
EQc4.3	Low-emitting materials - carpet systems	1 / 1
EQc4.4	Low-emitting materials - composite wood and agrifiber products	0 / 1
EQc5	Indoor chemical and pollutant source control	1 / 1
EQc6.1	Controllability of systems - lighting	0 / 1
EQc6.2	Controllability of systems - thermal comfort	0 / 1
EQc7.1	Thermal comfort - design	1 / 1
EQc7.2	Thermal comfort - verification	1 / 1
EQc8.1	Daylight and views - daylight 75% of spaces	0 / 1
EQc8.2	Daylight and views - views for 90% of spaces	0 / 1

INNOVATION — AWARDED: 5 / 5

IDc1	Innovation in design	4 / 4
IDc2	LEED Accredited Professional	1 / 1

TOTAL 43 / 69